EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Samudaya Bhavana near Manavarthi thota at pump house in ward no 02 of Yalahanka Sub Divison
2	Amount of work portion	19-90 Lakhs
3	Estimated Cost	Rs.20.00
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No : 124/2014-15, dt:13/03/2015
6	No and date under which work order issued	No : 124/2014-15, dt:13/03/2015
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	18/06/18
9	Date of receipt of application in the Sub Division office	18/06/18
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	EWL for footings & leveling & lowering the ground
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	1083 days.
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	M.S. Pipe Columns, Stairs, Trapizoidal profile sheet
18	Probable time required for completion of remaining work	1083 days.
19	Cost work charged establishment charged on the work after the expairy original period	Yes
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 5/day Fine may be considered.
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer.

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
B.B.M.P Division
Yelahanka

Chief Engineer,
Yelahanka Zone, Bangalore-92